

North Yorkshire County Council
Richmond (Yorks) Constituency Committee – 23 March 2022

North Northallerton Bridge - update

1.0 Purpose of the Report

- 1.1 To keep Members informed of ongoing progress on the delivery of the Bridge at the North Northallerton Development

2.0 Update on the Bridge Delivery

- 2.1 The Principle Contractor has indicated they are expecting to complete their works in early April, weather permitting.
- 2.6 It should be remembered that once the bridge is completed final works and checks on the full route of the link road will be undertaken before the complete route is opened to through traffic. Members will be informed of the date for opening the full route to through traffic once it can be confirmed.

3.0 Update on the A684 Flooding issue

- 3.1 As requested by Member this report is also continuing to update on the works to address the flooding issues on the A684 near the new roundabout. This work is outside of the bridge construction contract but is related to the overall North Northallerton development.
- 3.2 The delivery of the works on site is 90% complete. The outstanding item is the connection of the existing highway drainage into the new system. It is expected this will occur within the next few weeks.
- 3.3 Members will be pleased to know that the works that have been completed so far are performing successfully. During the recent storm events with three named storms there were no flooding incidents in the vicinity of the works.

4.0 Recommendation

- 4.1 The contents of the report are noted

Author: Pam Johnson
Highways and Transportation
Business and Environmental Services
North Yorkshire County Council
14 March 2022