

**North Yorkshire County Council  
Richmond (Yorks) Constituency Committee – 6 June 2022**

**North Northallerton Bridge - update**

**1.0 Purpose of the Report**

- 1.1 To keep Members informed of ongoing progress on the delivery of the Bridge at the North Northallerton Development

**2.0 Update on the Bridge Delivery**

- 2.1 Repairs to the surfacing and waterproofing on the bridge have delayed the laying of the final surface course but this is now expected to be completed in the next 2-3 weeks.
- 2.6 Once the bridge works are fully completed, checks on the full route of the link road, including an independent road safety audit, will be undertaken before the completed route is opened to through traffic. Members will be informed of the date for opening the full route to through traffic once it can be confirmed.

**3.0 Update on the A684 Flooding issue**

- 3.1 Works are ongoing to address the flooding issues on the A684 near the new roundabout. Contractors are currently providing the final connection and outfall into the adjacent ditch, which is scheduled to be complete by the end of May.

**4.0 Recommendation**

- 4.1 The contents of the report are noted

Author: James Kennedy  
Highways and Transportation  
Business and Environmental Services  
North Yorkshire County Council  
May 2022